G R S App F IX 4]

Previous References

1947 - 4 A
(Nil)

File No 39-47

Serial Nos 63, 64

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos
Two

Feb 1617

Part B for March 48

SUBJECT

Construction of the Municipal Office building at Balaka Vadi

L14770-72 — Q 233 48

Pl

Nil Dic Meandy

Ch Engr R&B

Comptr Nos 6

Engr

Sanction a Demand Rs 71

as resolved by Nil Cl.

Ky

2886/ml

Construction of Municipal Office Quarters at Bellakavadi

—

From

The Dy Commr Mandya Dt

PR 39-47 (3,4)

No A 5 - 2001/41 ers Dt/26 11 47

States that the estimate for Rs 4356/ in respect of the above work sanctioned in the G O dated 6/43, as revised comes up to Rs 4956/ exceeding an excess of Rs 600, and that the Contractor having been paid at prescribed manner - Rates for roofing only and Schedule rate for other items, the excess is reduced to Rs 261/, and requests sanction to this excess of Rs 261/ at the closing balance of the Bellakavadi municipality as resolved by the Municipal Council at its meeting held on 29 9 47

—

'Kap K'

1) Municipal Collector 39-47 (Sl 384) sanctioning the Revised estimate for Rs 4,885/ in respect of the above work is put up

2) As on the originally sanctioned estimate of Rs 4,356/ an extra of Rs 261/ is to be allowed as now proposed by the Dc the total would work out to Rs 4617/ as the estimate for which sanction is now sought is thus seen to be within

2836/ml 4553/ml

the Re-Revised estimate for Rs 4 885/ already Sanctioned vide the Go dated 2-9-47, and it is therefore not understood why any Sanction is now needed when the previous Go itself permits the expenditure on this work upto Rs 4,885/

3) Subp for orders

Lr 15/12/47 The DC may be requested to explain why any sanction is necessary as the Sanctioned expenditure of Rs 4-885/- is not exceeded

Pr 15/12-47

Yes. Sd

17/1-/47

31 DEC - 1

Draft letter to the DC Mandya &c as put up

Lr 20/12/47 Rs 12-47

Issued 23/12/47

To

The DC - Mandya District

No L 12287 dt 6/1/48

calls for explanation

Sec A. 7/1/48

Dr

From

The Dy Commr, Mandya &c

No AS - 2001/41 ur dt 22/1/48

Forwards the explanation called for

Q836/Inl U4553/Inl

Municipal office building at Bellary

The estimate allowing the maximum rates for Roofing and the Schedule Rates of 44-45 for the remaining items of work is stated to amount to Rs 4,986/- The estimate based on the G.O dated 2-9-47 is for Rs 4,009/- The excess now to be sanctioned is Rs 71/- and not Rs 261/- as originally recommended by the D.E

The excess amount involved is small and is proposed to be met out of the closing balances of the Bellary minor municipalities. The proposals of the D.E. may perhaps be approved.

Submitted for orders with a request for speedy

10/2/48 Dy 11/2/48

11/2/48

7824/13/V

28 FEB 1948

No I 27/V

THE INSTITUTE FOR LOCAL SELF GOVERNMENT No 1345 Date 28/2/48

The excess amount of Rs 71/- to meet the cost of the final estimate may be sanctioned as proposed

(Minister L.S.G.)

Sanctioned 15/2/48

Secretary 26/2/48 Finance 27/2/48

4553
Rl

To,
The Deputy Commr Nandyal
The Chief Engineer for Roads & Bldg
The Controller to Govt-

G O No L14770-2 | Rl 39-47-64
23-3-48

Sanctions the proposal

B
29-3-48

No 5-2001/41-42
Encl One

Office of the Deputy Commissioner,
Mandya district,
Mandya, dated 26th November 1947

From

Mohamed Ahmed, Esq., B.A.,
Deputy Commissioner,
Mandya district, Mandya

GEN & REV DEPTT
2836/42
2 DEC 19
L S G "B"

To

Syed Abdul Aleem, Esq., B.A.,
Secretary to Government,
Revenue Department,
Bangalore

Sir,

Re the construction of the Municipal Office building at Belakavadi

---

REVENUE SECRETARY
GOVERNMENT

Adverting to G O No L 8657-9/41 39-47-4 dated 22-9-47, according sanction to the extra cost of Rs 339/- towards the above construction, I have the honour to state that the Executive Engineer, Mandya division, intimated in his letter No 88 dated 30-8-47, that the total cost of the revised estimate comes to Rs 4,956/- against the sanctioned amount of Rs 4,356/- involving an excess of Rs 600/- as per actual requirements as the contractor xxxx pleaded his inability to do the work, he has been promised that only maximum rate would be given for roofing and scheduled rates of 1944-45 for other items Hence the Executive Engineer, states that further sum of Rs 261/- is required for this work and that this extra amount was omitted to be applied for by oversight

The Municipal Council, Belakavadi have at their meeting held on 29-9-47, resolved that the amount of Rs 261/- may be paid out of the Closing Balance of the Municipality I therefore request you kindly to obtain sanction of Government to the payment of this amount out of the Closing Balance as resolved by the Municipal Council

A copy of the resolution is herein enclosed

I have the honour to be,
Sir,
Your most obedient servant,

Deputy Commissioner,
Mandya district

ml39-47-63

No.A5-2001/41-42

Office of the Deputy Commissioner,
Mandya district, Mandya

Copy of the proceedings of the ordinary meeting held by the Municipal Council of Belakavadi on 29-9-63

xx xx xx xx xx

VI ಮುನಿಸಿಪಲ್ ಸಿಬ್ಬಂದಿಗೆ ಪ್ರತಿ 261/- ರೂ ಮಿಂಚು ಕಾಲ್ಪನಿಕ ಕಾಂಪ್ಲಿಮೆಂಟ್ ಮೂಲಕ ಮೂಡಬೇಕೆಂದು ಮುಂದಿನ ವಿಷಯಗಳನ್ನು ಪರಿಗಣಿಸಲಾಯಿತು

ಈ ಸಂಬಂಧ ಸಭೆಯಲ್ಲಿ ಚರ್ಚೆಯಾಗಿ ಸಭೆಯು ನಿರ್ಣಯಿಸಿದ್ದೇನೆಂದರೆ ಈ ಸಂಬಂಧ ಸರ್ಕಾರದ ಆದೇಶವನ್ನು ಪಡೆಯಬೇಕೆಂದು ತೀರ್ಮಾನಿಸಲಾಯಿತು

xx xx xx xx xx xx

Extract

ಸಹಿ ಅಸ್ಪಷ್ಟ
President
Municipal Council
Belakavadi

WL 39-47-63

No.A5-2001/41-42. Office of the Deputy Commissioner,
Mandya district, 1000.

No. L. 12287
6/1/48

To
The Dy Commr
Mandya District

—

Subject Re Construction of the Municipal office building at Belakavadi

—

Sir,

With Reference to your letter No A S 2001/41-42 dated 26 11 47 on the above subject I am directed to ~~state~~ enquire why any such sanction is necessary for the excess of Rs 261/- over the original estimate of Rs 4,356/- when the total is same to be within the Grant of Rs 4,805/ already sanctioned in

Ref G.O. No. L 8057-9/ml 37-97-4
dated 2 9 97 on the subject.
The actual amount of the estimate may
be sanctioned by Lease dl

Rs. Rao - Sec.

20/11/97.

ml39-47-63

No.A5-2001/41-42

Office of the Deputy Commissioner,
Mandya district,
Mandya,dated 29th January 1948

4553/ml
-5 FEB 1948

From

K Mohamed Ahmed,Esq ,B A ,
Deputy Commissioner,
Mandya district,Mandya

To

Syed Abdul Aleem,Esq ,B A ,
Secretary to Government,
Revenue Department,
Bangalore-

Sir,

Subject Construction of the Municipal Office, buildings at Belakavadi
---

With reference to your letter No L 12287 dated 6-1-48, on the above subject, I have the honour to state that the Executive Engineer, Mandya division, has stated that by allowing the maximum rates for roofing and the schedule rates of 1944-45 for the remaining items of work, the total amount of the estimate would be Rs 4,956/- and not Rs 4,885/- as stated in your letter under reply With the revision of the estimate from time to time sanctions to the payment of additional contributions hade been made as follows

G O No L 11189-91/M1 99-43-176 dated 8-5-1944	Rs 190/-
G O No L 8657-9/M1 39-47-4 dated 2nd September 1947	339/-
Total	529/-

The original estimate was for a sum of Rs 4,356/- as against the present final revised estimate for Rs 4,956/- The difference of Rs 600/- has to be ~~xxx~~ paid by the Municipal Council against which a sum of Rs 529/- has already been transferred to the credit of the P W D The balance of Rs 71/- only and not 261/- as asked for by the Executive Engineer has now to be paid by the Municipality

I request you in the circumstances kindly to obtain sanction of Government to the payment of this amount of Rs 71/- to the P W D , from the closing balance of the

p t o

Claiming a share of the municipality.

I have the honour to be,
Sir,
Your most obedient servant,
S Cudmore
for Deputy Commissioner,
Bardya district.

[illegible]

G R S App F VI—(c 2]

SUBJECT

4 Copies

Diary No of letter replied to 4553/ml

Section ML

File No 39-47

Serial No 64

General and Revenue Secretariat

( )

the 193

Proceedings of the Government of His Highness the Maharaja of Mysore

Date of issue 23 3 48 193

Signed by M. Sharma

Read— G o no L 1519-21/ml 102-42-18 dated 2-8-42 sanctioning an estimate for Rs 2,800/- for the construction of the Municipal office building at the Belakavadi minor municipality Mandya at the cost being met by the Govt and the local municipal Council as Order thereon—No. equal proportions

2) G o no L 6642-4/ml 102-42-68 dated 6-1-43 Sanctioning the Revised estimate for the above work for Rs 4356/ the extra cost of Rs 556/ over the original estimate for Rs 3,800/ being met out of the town

May this be—

(i) printed ?

(ii) treated as a standing order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the press ?

(vi) published in the Gazette Kannada Part ?

improvement grants for the year

43 44

3) G O no L 11169-91/ml 99-43

-146 dated 8 5 44 sanctioning

a further contribution of Rs 190/

by the Govt towards the Re Revised

estimate for Rs 4 5446/ which provide

for additional works on Rhes Connection

4) G O no A 5-2001/41-42 dated 8 8 43

~~from the Dc Mandya~~

sanctioning a further expenditure

from the funds of the Local municipality

of Rs 339/ towards ~~there was to meeting~~ the

excess amount of the Estimate Revised

agreed to Rs 4,9857

5) Correspondence ending with

letter no A 5-2001/41-42 dated 29 1 44 *List of Enclosure*

from the Dc Mandya stating

that by allowing the maximum Rates

for Roofing and the Schedule Rates

of 44 as for the remaining

items of work as proposed by the Ex Engr *Copied by*

Mandya On the total cost of *Examined by*

the estimate Data amount to

Rs 4,956/ and that they are over ~~of~~ at

G R S App F G 3

GENERAL AND REVENUE SECRETARIAT

(*Continuation sheet draft form*)

This extra amount has worked to be applied for and Requesting in the circumstances stated, Sanction to meet the excess of Rs 71/- from out of the Savings of the Municipality as resolved by the Local Municipal Council at its meeting held on 29.9.47

Order no L 14770-2/-

23-3-48

Sanctioned

15/12/48

for Rev Secy to Govt

11/12/48

To

1) The D C Mandya ✓

2) The C E for R & B ✓

3) The Comptroller to Govt ✓

WD 03603—GPB—15 000—8-7 35

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS
THE MAHARAJA OF MYSORE

READ.-

Government Order No.L 1519-21/Ml.102-42-18 dated 2nd August 1942 sanctioning an estimate for Rs.3,800/- for the construction of the Municipal Office building in the Belakavadi minor Municipality, Mandya District, the cost being met by the Government and the local Municipal Council in equal proportions

2. Government Order No L 6642-4/Ml 102-42-68 dated 6th January 1943 sanctioning the revised estimate for the above work for Rs 4,356/-, the extra cost of Rs 556/- over the original estimate for Rs 3,800/- being met out of the Town Improvement Grants for the year 1943-44

3 Government Order No.L 11189-91/Ml 99-43-146 dated 8th May 1944 sanctioning a further contribution of Rs 190/- by the Government towards the re-revised estimate for Rs 4,546/- which provides for additional works in this connection

4 Government Order No.A5-2001/41-42 dated 2nd August 1947 sanctioning a further expenditure of Rs 339/- from the funds of the local municipality towards making the excess amount of the estimate revised again to Rs 4,885/-

5 Correspondence ending with letter No A5-2001/41-42 dated 29th January 1948 from the Deputy Commissioner, Mandya District, stating that by allowing the maximum rates for roofing and the schedule rates of 44-45 for the remaining items of work as proposed by the Executive Engineer, Mandya Division, the total cost of the estimate would amount to Rs 4,956/- and that by an oversight this extra amount was omitted to be applied for and requesting in the circumstances stated, sanction to meet this excess sum of Rs 71 from out of the closing balance of the municipality as resolved by the local Municipal Council at its meeting held on 29th September 1947.

ORDER NO L 14770-2/mh 39-47-64

Dated, Bangalore, the 23-3-48

SANCTIONED

for Revenue Secretary to Government

To

The Deputy Commissioner, Mandya District
" Chief Engineer for Roads and Buildings in Mysore
" Comptroller to Government